



**8142 Gipsy Patch Lane
Underbridge Replacement**



**Progress Update & Outline Site
Works Programme
May 21 > July 21**

On Site Works Programme Summary

- Recent progress
 - Completed backfill to SE & NE Wingwall
 - Completed Rail access steps to SW Corner
 - Commenced and progressed Highway Attenuation
 - Track Surveys ahead of Tamping 2nd May
 - Commenced topsoiling to embankment slopes
- May 2021
 - Complete Topsoil Embankments & seeding (weather dependant)
 - Progress & complete 90% Highway Drainage
 - NE Corner Fencing
 - SE Corner Fencing
- June/July 2021
 - Complete Highway Drainage & Attenuation Pipework
 - Utilities installations
 - SW Corner Fencing
 - Kerblines to Westbound Carriageway



Eastside Aerial Photo – 22.04.2021



Westside Aerial Photo – 22.04.2021

Photos



Attenuation Pipework in progress West



Attenuation pipework complete at West end progressing under bridge



South West Wingwall complete and Steps in progress